November 21, 2018

MEMORANDUM OF CONFERENCE

PROJECT Col. E. Brooke. Lee Middle School Replacement

Montgomery County Public Schools MD

ARCHITECT'S PROJECT NO. 582937

<u>DATE AND LOCATION</u> Monday November 21, 2018, 4:00pm

Col. E. Brooke. Lee Middle School

PRESENT For Montgomery County Public Schools

* Mr. Dennis Cross* Mr. Rob Badstibner* Ms. Debbie Szyfer

Mr. DJ Connely

Refer to attached sign-in sheet

For Moseley Architects Mr. Jim Henderson Mr. Eric Garcia

DISCUSSIONS AND DECISIONS.

The purpose of the meeting was to review some preliminary concepts with school staff. The concepts were presented to promote discussion.

- Blue / Loop Option
 - a. Courtyard will need to be dual level to allow for natural light into Technology Suite
 - b. Tennis Courts too remote from P.E. spaces in this option.
- 2. Purple / Pod Option
 - a. This Option was the least desirable classroom arrangement because it limits the number of classrooms that can be in a "group". Less flexible than other options for grouping classrooms. There were also concerns about it being more difficult to monitor with more individual public spaces.
- 3. Red / Bar Option
 - a. This Option has the preferred Music arrangement, somewhat isolated from the rest of the building for sound and located immediately adjacent to the back of the stage.

4. In the morning, students will gather in the cafeteria or gymnasium before being released to classes. Concepts should make provisions for this gathering and provide easy entrances from buses and car drop-off points to these spaces.

- 5. Designs should consider how the different grades can be separated, especially 6th Grade from the rest of the building. Science should be dispersed to allow use by different grades.
- 6. Extensions Suite
 - a. Prefer a location on the lower level or with easy access to the elevator and a stair.
 - b. Extensions Program wants a second bus loading area and separate entrance from the rest of the school population
 - c. Extensions suite should not be isolated from the rest of the building. Enhanced Acoustical treatment surrounding this space may be required.
- 7. Music At recent other Middle Schools, the Teachers desks have been moved into the classroom spaces, and the office space has been combined with the Storage Room, allowing for larger storage an additional place for practice.
- 8. Lockers The was a lot of discussion about the benefits and drawbacks of locker pods vs. lockers along the corridors. Future options will present both options for further discussion.
- 9. Adjacent Park space is used for Science Classes, and as a place to evacuate to in the case of an emergency. There will be a fence at the property line, but it will be gated to preserve access.
- 10. MCPS to provide bus total goals for both standard buses and smaller extension buses.

MEMORANDUM OF CONFERENCE

RE: Col. E. Brooke. Lee Middle School Replacement

Page 3 November 21, 2018

The above information is the writer's recollection of the discussions and decisions at the meeting. Should there be any additions or corrections, please notify the writer within two weeks of distribution for correction.

NOTES BY:

REVIEWED BY:

Eric Garcia **Project Manager**

Jim Henderson Vice President

As indicated by (*) above, also: Mrs. Kimberly Hayden Williams DISTRIBUTION:

Col. E. Brooke Lee Middle School Sign-In Sheet Schematic Deisgn Work Session #1 - November 19, 2018, 4:00pm, Col. E. Brooke Lee Middle School

| | Title | Title Name | Role | Phone | e-mail | |
|---|--------|------------------------|--|---------------|--|-------|
| 7 | Ē. | Jim Henderson | Moseley Architects, Vice-President | 540-434-1346 | Ihenderson@moselevarchitects.com | |
| > | Σ̈́ | Eric Garcia | Moseley Architects, Project Manager | 540-434-1346 | egarcia@moseleyarchitects.com | |
| | Mr | Hart (Enon jia- Pelly) | Hart (TWBA) in- Pall Instrumental Music Cash | | Hat J. Quonjian pattite mepsmo on | |
| | M | Mr Fin Hibberd | School Cibrarian | | timethy-c-hibberd Quecipsundoorg | |
| | | DENNIS F CROSS | | 301.580.9409 | 1 | |
| | ME | J 50576062 | MCPS | | Robib-S. Bassnovee e mgsmdiak | |
| | N W | \sim | 72 Could Solvidies | | Mathor grovento Poncosmal net | |
| | KIZ | HURT CESCHURETER | EZECTIVES TOM CEADER | | KUR-R-DELSCHLAGTER @ MCPSHD, ORK | |
| | S | Faatimah Wilson | Adminishati | 240-740-4150 | 240-740-45 Fartinan - r- wilson & mcps mdorg | |
| | Ms | Jacky King | Ms Jacker King Teacher - Erry 115/17 | 311742 80418 | 301797 8018 Jacqueline-a-terutt mupsimalone | o vie |
| | MS | Jenrife Ray | MS Jews to Ray Esol & Wald Langing C | | Jenett 1- Rose mysmd. on |) |
| | | 1. Jessica Vone | Jud. Jessica Varel Tinfative +eatings | | Jessica - Haave @ Mcosma Ova | 010 |
| | MS | MS Susan Woodnt | Chorus/Guiter/Goo, Music | 434 706 800 8 | 434 7068008 Susana-wingh HO MCDSING, Org |) |
| | MS. | Scallan | Bar, Math Teaches | | Santrose-V-grecola de Osal or | 9 |
| | | Graco | | | | |

Col. E. Brooke Lee Middle School

Sign-In Sheet Schematic Deisgn Work Session #1 - November 19, 2018, 4:00pm, Col. E. Brooke Lee Middle School

| Title | | Role | Phone | e-mail |
|-------|--------------|---------------------------------------|---------------|-----------------------------------|
| | Varsha Datta | Staff olluelopment teacher | 240-740- | Varsha - datta @mcpsmg org |
| | ENZ COUCH | | | |
| | Brenta Holl | Tracker - Science | | Brenton - hall@mcpsmd.org |
| | Ϋ́ | ALT. PROGREMS TEACHER /SHUSENT SUPPLY | 240-740- 4150 | Emmanuel . C. Fisher @mcosmd. net |
| | | | |) |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |





DESIGNING SOLUTIONS - BUILDING TRUST - ENRICHING LIVES





Meeting Schedule

Staff Meeting November 19, 2018, 4:00pm

SD Work Session #1 December 4, 2018, 6:30pm

SD Work Session #2 December 18, 2018, 4:00pm

PTA Presentation January 2019





MOSELEYARCHITECTS DESIGNING SOLUTIONS - BUILDING TRUST - ENRICHING LIVES

Design Process

Options presented are not the final options.

Options presented are intentionally different to promote discussion.

Options will evolve based on the discussion.

SD Meeting #1 Goals

Focus on big decisions, leave small decisions for future meetings

- Determine new building location on the site
- Determine preferred classroom groupings
- Establish preferred locations and adjacencies of major programs
 - Media Center
 - Dining
 - Linkages
- Lockers Pods vs. Hallways
- Reduce number of Options





E. Brooke Lee Middle School Classroom Addition and Facility Upgrades Square Foot Summary

When this project is complete, the following spaces are to be provided:

The capacity will be 1,008 with a core of 1,200. Updated 10-23-2018

| The capacity will be 1,000 with a core of 1,200 | ,. | Net | Total Net |
|---|--------|---------|-----------|
| Facility | # | Sq. Ft. | Sq. Ft. |
| Standard Classroom | 27 | 900 | 24300 |
| | | | |
| Science | | | |
| Laboratory | 6 | 1500 | 9000 |
| Preparation Room | 3 | 250 | 750 |
| Chemical Storage | 1 | 250 | 250 |
| Instructional Support Areas | | | |
| Team Workroom | 6 | 300 | 1800 |
| Interdisciplinary Textbook Storage | 3 | 100 | 300 |
| Departmental Textbook Storage | 3 | 100 | 300 |
| Foreign Language Textbook Storage | 1 | 100 | 100 |
| Support Staff Office | 1 | 140 | 140 |
| Developmental Reading | 1 | 450 | 450 |
| Math Intervention Room | 1 | 450 | 450 |
| ESOL Classrooms | | | |
| ESOL Classrooms | 2 | 900 | 1800 |
| ESOL Team Room | 1 | 300 | 300 |
| ESOL Storage | 1 | 140 | 150 |
| Special and Alternative Education | | | |
| · | | 000 | 2500 |
| Special Education Classrooms (Extensions) | 3 | 900 | 2700 |
| Quiet Room (Extensions) | 3 | 100 | 300 |
| Transition/Conference Room (Extensions) | 1 | 300 | 300 |
| Coordinator's Office (Extensions) | 1 | 140 | 140 |
| Standard Classroom (GT/LD) | 1 | 900 | 900 |
| Accomdation Room (GT/LD) | 1 | 450 | 450 |
| Special Education Team Room | 1 | 300 | 300 |
| Conference Room | 1 | 250 | 250 |
| Resource Room | 1 | 800 | 800 |
| Speech & Language Support Room | 1 | 240 | 240 |
| Occupational Therapy/Physical Therapy | 1 | 240 | 240 |
| Accommdations Room | 3 | 450 | 1350 |

| | | Net | Total Net |
|--|-----|---------|-----------|
| Facility | # | Sq. Ft. | Sq. Ft. |
| Music Suite | | | |
| Instrumental Music Room | 1 | 1900 | 1900 |
| General Music/Choral Room | 1 | 1000 | 1000 |
| General/Choral Storage | 1 | 240 | 240 |
| Music Office | 1 | 150 | 150 |
| Practice Rooms | 2 | 64 | 128 |
| <u>Visual Arts Suite</u> | | | |
| Art Room | 1 | 1300 | 1300 |
| Storage | 1 | 320 | 320 |
| Kiln Room | 1 | 120 | 120 |
| Multipurpose Technology Laboratory | | | |
| Multipurpose Technology Laboratory | 1 | 1500 | 1500 |
| Computer Technology Laboratory | 1 | 900 | 900 |
| Preparation Room | 1 1 | 280 | 280 |
| reparation room | | 200 | 200 |
| Multipurpose Laboratory | | | |
| Multipurpose Laboratory | 1 | 1500 | 1500 |
| Storage | 1 | 280 | 280 |
| Physical Education | | | |
| Gymnasium (Equals 2 teaching stations) | 1 | 6800 | 6800 |
| 2nd Gymnasium | 1 | 3200 | 3200 |
| Fitness/Weight Room | 1 | 1600 | 1600 |
| Auxiliary Gym | 1 | 1600 | 1600 |
| Health Classroom | 1 | 1800 | 1800 |
| Locker Rooms | 2 | 1650 | 3300 |
| Storage Rooms | 2 | 100 | 200 |
| Toilet Rooms | 2 | 150 | 300 |
| Shower/Drying Rooms | 2 | 250 | 500 |
| Laundry Room | 1 | 150 | 150 |
| Offices | 2 | 300 | 600 |
| Common Planning Area | 1 | 200 | 200 |
| General Storage | 2 | 650 | 1300 |
| 2nd gymnasium storage | 1 | 300 | 300 |
| Outdoor Storage | 1 | 200 | 200 |
| ICB Storage | 1 | 100 | 100 |
| | | | |





| | | Net | Total Net |
|---------------------------------------|---|---------|-----------|
| Facility | # | Sq. Ft. | Sq. Ft. |
| Computer Support | | | |
| Office | 1 | 140 | 140 |
| Telecommunication Equipment Closet | 1 | 250 | 250 |
| Telecommunication Closet | 5 | 80 | 400 |
| | | | |
| Instructional Media Center | | | |
| Main Learning Environment | 1 | 4400 | 4400 |
| Work and Production Area | 1 | 700 | 700 |
| Storage, Media General | 1 | 600 | 600 |
| Media Specialist Technician Room | 1 | 140 | 140 |
| Multimedia Production Room | 1 | 900 | 900 |
| | | | |
| Student Activities | | | |
| School Store | 1 | 180 | 180 |
| Student Government Storage Closet | 1 | 80 | 80 |
| | | | |
| Administration Suite | | | |
| General Office | 1 | 700 | 700 |
| Principal's Office | 1 | 250 | 250 |
| Assistant Principal's Office | 3 | 140 | 420 |
| Assistant School Administrator Office | 1 | 140 | 140 |
| Administrative Secretary's Office | 1 | 140 | 140 |
| Workroom | 1 | 450 | 450 |
| Storage | 1 | 50 | 50 |
| Conference Room | 1 | 300 | 300 |
| Copier Workroom | 1 | 190 | 190 |
| Student Support Center | 1 | 300 | 300 |
| Financial Secretary's Office | 1 | 140 | 140 |
| Staff Development Office | 1 | 190 | 190 |
| Security Office | 1 | 140 | 140 |
| Test Room | 1 | 140 | 140 |
| | | | |
| Guidance Suite | | | |
| Counselor's Office | 5 | 140 | 700 |
| Waiting Room | 1 | 250 | 250 |
| Conference Room | 1 | 300 | 300 |
| Records Room | 1 | 125 | 125 |
| Itinerant Staff Office | 1 | 140 | 140 |
| Student Services Suite | 1 | 900 | 900 |
| | | | |


| | | Net | Total Net |
|--|-----|---------|-----------|
| Facility | # | Sq. Ft. | Sq. Ft. |
| Health Suite | | | |
| Waiting Room | 1 | 100 | 100 |
| Treatment/Medication Area | 1 | 125 | 125 |
| Office/Health Assessment Room | 1 | 100 | 100 |
| Health Assessment/Isolation Room | 1 | 100 | 100 |
| Rest Area | 2 | 100 | 200 |
| Toilet Room | 2 | 50 | 100 |
| Storage | 1 | 40 | 40 |
| Staff Facilities | | | |
| Staff Room | 1 | 600 | 600 |
| Telephone Room | 1 | 50 | 50 |
| Student Dining | | | |
| Student Dining | 1 | 6000 | 6000 |
| Stage | 1 | 1500 | 1500 |
| Storage | 1 | 300 | 300 |
| Chair Storage | 1 | 400 | 400 |
| Kitchen Area | | | |
| Service Area (4 service lines) | 1 | 950 | 950 |
| Food Preparation | 1 | 900 | 900 |
| Dry Food Storage | 1 1 | 350 | 350 |
| Refrigerator | 1 1 | 125 | 125 |
| Freezer | 1 1 | 225 | 225 |
| Office | 1 | 100 | 100 |
| Locker/Toilet Room | 1 | 120 | 120 |
| Loading Platform | 1 1 | 125 | 125 |
| Receiving Area | 1 | 100 | 100 |
| Chemical Storage Room | 1 | 48 | 48 |
| _ | | | |
| Building Service Facilities | | | |
| Building Services Office | 1 | 140 | 140 |
| Locker/Shower Area | 1 | 250 | 250 |
| Plant Equipment Operator Office | 1 | 75 | 75 |
| Compactor/Trash Room | 1 | 250 | 250 |
| Receiving and Storage Area | 1 | 800 | 800 |
| General Storage Rooms | 3 | 240 | 720 |
| Building Services Outdoor Storage | 1 | 250 | 250 |
| Total Teaching Stations and Net. Sq. Ft. | 51 | | 108,726 |





| | | Net | Total Net |
|--|------------------|------------|-----------|
| Facility | # | Sq. Ft. | Sq. Ft. |
| Linkages to Learning Suite (Design | n as an <i>l</i> | Add Altern | ate) |
| | | | |
| Reception Area | 1 | 200 | 200 |
| Conference Room | 1 | 300 | 300 |
| Storage Closet | 1 | 50 | 50 |
| Mental Health Counselor's Office/Play | | | |
| Therapy Room | 1 | 250 | 250 |
| Case Manager's Office | 1 | 150 | 150 |
| Site Coordinator Office | 1 | 150 | 150 |
| Staff Toilet | 1 | 60 | 60 |
| Subtotal for Linkages to Learning | | | 1,160 |
| | | | |
| Total for Project | | | 109,886 |
| The following spaces should b | e maste | r planned: | |
| Standard Classrooms | 11 | 900 | 9,900 |
| Science | 1 | | |
| Laboratory | 2 | 1500 | 3000 |
| Preparation Room | 1 | 250 | 250 |
| Instructional Support Avecs | | | |
| Instructional Support Areas Team Workroom | 2 | 300 | 900 |
| | 3 1 | 100 | 100 |
| Interdisciplinary Textbook Storage | 1 | 100 | 100 |
| Departmental Textbook Storage Support Staff Office | | 140 | 140 |
| Accommodations Room | 1 1 | 450 | 450 |
| Accommidations Room | 1 | 450 | 450 |
| Total for Master Planned Edition | 13 | | 14,840 |











Classroom Loop Option – Construction Plan







Classroom Loop Option – Site Plan







Classroom Loop Option – Second Floor Plan






Classroom Loop Option – Third Floor Plan






Existing view from Southeast





Classroom Loop Option - View from Southeast





Existing view from Northeast






Classroom Loop Option - View from Northeast






Existing view from Northwest





Classroom Loop Option - View from Northwest









Classroom Pod Option – Construction Plan






Classroom Pod Option – Site Plan








Classroom Pod Option – Second Floor Plan






Classroom Pod Option – Second Floor Plan






Existing view from Southeast





Classroom Pod Option - View from Southeast





Existing view from Northeast






Classroom Pod Option - View from Northeast Class Gym Class. Media Classrooms Play Field Admin. Cafe Service Play Field Parking BrentwoodLn




Existing view from Northwest





Classroom Pod Option - View from Northwest









Classroom Bar Option – Construction Plan






Classroom Bar Option – Site Plan








Classroom Bar Option - Second Floor Plan






Classroom Bar Option - Third Floor Plan








Existing view from Southeast





Classroom Bar Option - View from Southeast






Existing view from Northeast










Existing view from Northwest





Classroom Bar Option - View from Northwest



















Classroom Pod Option



Classroom Bar Option



Loop Option Pros

- Major construction distant from neighbors
- Longer student pick-up queuing
- "Front" door set back from Monticello AV
- Central walking area between parking and bus loop funnels student traffic to front door
- "Open" area for SWM at low point of site
- Public functions easily isolated for after-hours use
- Team grouping flexibility along corridors

Loop Option Cons

- More construction closer to existing school
- 2nd Construction access works better if some classrooms are removed
- "Front" door set back from Monticello AV
- Tennis Courts remote from other PE functions
- Loading dock faces open areas of site

Classroom Loop Option – Site Plan



Pod Option Pros

- Construction further from existing school
- Pod Classrooms clustered reinforce smaller sense of community in classrooms / teams
- Extended Learning breakout space adjacent to classrooms

Pod Option Cons

- Major construction closer to neighbors
- Shorter student pick-up queuing
- Tennis Courts remote from other PE functions
- Majority of Staff parking far from front door.
- After-hours use will have full access to main hallway to get to gym, or second entrance.
- Pod classrooms limit flexibility for uneven size grades / teams





Bar Option Pros

- Construction further from existing school
- Team grouping flexibility along corridors
- Extended Learning breakout space adjacent to classrooms

Pod Option Cons

- Major construction closer to neighbors
- Shorter student pick-up queuing
- Tennis Courts remote from other PE functions
- Majority of Staff parking far from front door.
- After-hours use of gym will require second entrance.

Classroom Bar Option – Site Plan

















Classroom Pod Option



Classroom Bar Option

